

	ICS Weekly Project Report October 8, 2021
	ISD #280 Richfield Public Schools 7001 Harriet Avenue S., Richfield, MN 55423

Sheridan Hills Elementary

- Ⓡ Completed week ending Friday, October 8, 2021
 - Contractors continued addressing punch list items.
 - Continued testing and balancing of the HVAC/mechanical systems.
 - IEA resumed commissioning of the HVAC/mechanical systems.
 - Started earthwork for the egress pathway from the Cafeteria to the City sidewalk.
- Ⓡ Planned week ending Friday, October 15, 2021
 - Contractors to continue addressing punch list items.
 - Continue testing and balancing of the HVAC/mechanical systems.
 - IEA to continue commissioning of the HVAC/mechanical systems.
 - Complete asphalt paving at egress path.

Middle School

- Ⓡ Completed week ending Friday, October 8, 2021
 - Installed doors in Best Buy Teen Tech Center
 - Conducted training and state inspections on water heaters, and pumps in boiler room
 - Exhaust modifications and turned over loading dock bathrooms
- Ⓡ Planned week ending Friday, October 15, 2021
 - Punch list and commissioning

Central

- Ⓡ Completed week ending Friday, October 1, 2021
 - Contractors continued addressing punch list items.
 - Continued plumbing and hydronic piping and insulation in the lower-level mechanical spaces.
 - Continue plumbing and hydronic piping and insulation in the lower-level mechanical spaces.
- Ⓡ Planned week ending Friday, October 8, 2021
 - Contractors to continue addressing punch list items.
 - Continue hydronic piping and insulation in the lower-level mechanical spaces.

	ICS Weekly Project Report October 8, 2021
 RICHFIELD PUBLIC SCHOOLS	ISD #280 Richfield Public Schools 7001 Harriet Avenue S., Richfield, MN 55423

- Boiler system start-up scheduled for October 11th.

	ICS Weekly Project Report October 8, 2021
 RICHFIELD PUBLIC SCHOOLS	ISD #280 Richfield Public Schools 7001 Harriet Avenue S., Richfield, MN 55423

CURRENT PROJECT PHOTOS

Sheridan Hills – Earthwork for egress path.



Central Ed. – Hydronic piping installation in the lower-level.

