



## **ICS Weekly Project Report**

October 1, 2021

ISD #280 Richfield Public Schools 7001 Harriet Avenue S., Richfield, MN 55423

### Sheridan Hills Elementary

- ® Completed week ending Friday, October 1, 2021
  - o Contractors continued addressing punchlist items.
  - o Continued testing and balancing of the HVAC/mechanical systems.
  - o IEA to resume commissioning of the HVAC/mechanical systems.
- Planned week ending Friday, October 8, 2021
  - o Contractors to continue addressing punchlist items.
  - o Continue testing and balancing of the HVAC/mechanical systems.
  - o IEA continued commissioning of the HVAC/mechanical systems.

#### Middle School

- © Completed week ending Friday, October 1, 2021
  - o Doors delivered for Best Buy Teen Tech Center
  - o Reinstalled ceilings in auditorium space
  - o Flushed and cleaned hydronic system for auditorium space
  - o Patched, repaired, and painted canopy face where signage was removed
  - o Conducted training on sprinkler system
  - o Boiler Room punch list
- Planned week ending Friday, October 8, 2021
  - o Install doors in Best Buy Teen Tech Center
  - o Conduct training and state inspections on water heaters, and pumps in boiler room
  - o Exhaust modifications and turnover loading dock bathrooms

#### Central

- ® Completed week ending Friday, October 1, 2021
  - o Contractors continued addressing punchlist items.
  - o Continued plumbing and hydronic piping and insulation in the lower-level mechanical spaces.
  - o Conducted chiller unit start-up and Owner training.
- Planned week ending Friday, October 8, 2021
  - o Install new interior room signage.





# **ICS Weekly Project Report**

October 1, 2021

ISD #280 Richfield Public Schools 7001 Harriet Avenue S., Richfield, MN 55423

- o Continue plumbing and hydronic piping and insulation in the lower-level mechanical spaces.
- o Contractors to continue addressing punchlist items.
- o All-State tentatively scheduled to conduct Owner training on visitor management system with building staff and facilities.





# **ICS Weekly Project Report**

October 1, 2021

ISD #280 Richfield Public Schools 7001 Harriet Avenue S., Richfield, MN 55423

### **CURRENT PROJECT PHOTOS**

Middle School – Canopy Face Patching, Repairs, and Paint





Central Ed. – Hydronic piping installation in the lower-level.







